

vri 29-3-13

ld	Taaknaam	Duur	Begindatum	Einddatum	januari							februari							maart							april							mei							juni							juli							augustus							september							oktober							novemb						
					1-1	7-1	14-1	21-1	28-1	4-2	11-2	18-2	25-2	4-3	11-3	18-3	25-3	1-4	8-4	15-4	22-4	29-4	6-5	13-5	20-5	27-5	3-6	10-6	17-6	24-6	1-7	8-7	15-7	22-7	29-7	5-8	12-8	19-8	26-8	2-9	9-9	16-9	23-9	30-9	7-10	14-10	21-10	28-10	4-11	11-11	18-11	25-11																													
1																																																																																	
2	Erasmusgracht	128 dagen	maa 7-1-13	don 4-7-13	[Gantt bar from Jan 7 to Jul 4]																																																																												
3																																																																																	
4	1. Erasmusgracht tussen J Rosskade en R Scottstraat (153 m)	74 dagen	maa 7-1-13	vri 19-4-13																																																																													
5	opnemen verharding	5 dagen	maa 7-1-13	maa 14-1-13	[Grey bar]																																																																												
6	Liander gasnet, leggen leiding	10 dagen	maa 4-2-13	maa 18-2-13	[Green bar]																																																																												
7	Waternet, afvalwater, leggen leiding	10 dagen	maa 11-2-13	maa 25-2-13	[Red bar]																																																																												
8	divers klein	5 dagen	don 21-2-13	don 28-2-13	[Yellow bar]																																																																												
9	stadsdeel, aanbrengen verharding	29 dagen	maa 11-3-13	vri 19-4-13	[Grey bar]																																																																												
10																																																																																	
11	2. Erasmusgracht tussen R Scottstraat en Orteliusstraat (69 m)	70 dagen	maa 18-2-13	maa 27-5-13																																																																													
12	opnemen verharding	3 dagen	maa 22-4-13	don 25-4-13	[Grey bar]																																																																												
13	Liander kabelnet, leggen kabel	2 dagen	maa 25-2-13	woe 27-2-13	[Red bar]																																																																												
14	Liander gasnet, leggen leiding	5 dagen	maa 18-2-13	maa 25-2-13	[Green bar]																																																																												
15	Waternet, afvalwater, leggen leiding	5 dagen	don 25-4-13	don 2-5-13	[Red bar]																																																																												
16	divers klein	2 dagen	don 2-5-13	maa 6-5-13	[Yellow bar]																																																																												
17	stadsdeel, aanbrengen verharding	17 dagen	don 2-5-13	maa 27-5-13	[Grey bar]																																																																												
18																																																																																	
19	3. Erasmusgracht tussen Orteliusstraat en Hoofdweg (56 m)	93 dagen	maa 25-2-13	don 4-7-13																																																																													
20	opnemen verharding	3 dagen	maa 27-5-13	don 30-5-13	[Grey bar]																																																																												
21	Liander kabelnet. Leggen kabel	3 dagen	maa 4-3-13	don 7-3-13	[Red bar]																																																																												
22	Liander gasnet, leggen leiding	5 dagen	maa 25-2-13	maa 4-3-13	[Green bar]																																																																												
23	divers klein	2 dagen	maa 3-6-13	woe 5-6-13	[Yellow bar]																																																																												
24	stadsdeel, aanbrengen verharding	23 dagen	maa 3-6-13	don 4-7-13	[Grey bar]																																																																												
25																																																																																	
26	Orteliusstraat	115 dagen	maa 27-5-13	maa 4-11-13	[Gantt bar from May 27 to Nov 4]																																																																												
27																																																																																	
28	4. Orteliusstraat ts Erasmusgracht en perceel 330 (140 m)	60 dagen	maa 27-5-13	maa 19-8-13																																																																													
29	opnemen verharding	5 dagen	maa 27-5-13	maa 3-6-13	[Grey bar]																																																																												
30	Liander gasnet, leggen leiding	15 dagen	maa 3-6-13	maa 24-6-13	[Green bar]																																																																												
31	Waternet drinkwater, leggen leiding	10 dagen	maa 3-6-13	maa 17-6-13	[Blue bar]																																																																												
32	Waternet, drinkwater keuring en HA	10 dagen	maa 17-6-13	maa 1-7-13	[Blue bar]																																																																												
33	Liander gasnet, leggen leiding	15 dagen	maa 24-6-13	maa 15-7-13	[Green bar]																																																																												
34	Waternet, afvalwater, leggen leiding	18 dagen	maa 24-6-13	don 18-7-13	[Red bar]																																																																												
35	divers klein	2 dagen	don 18-7-13	maa 22-7-13	[Yellow bar]																																																																												
36	stadsdeel, aanbrengen verharding	25 dagen	maa 15-7-13	maa 19-8-13	[Grey bar]																																																																												
37																																																																																	
38	5. Orteliusstraat ts perceel 330 en Jan van Galenstraat (140 m)	55 dagen	maa 19-8-13	maa 4-11-13																																																																													
39	opnemen verharding	5 dagen	maa 19-8-13	maa 26-8-13	[Grey bar]																																																																												
40	Liander gasnet, leggen leiding	15 dagen	maa 26-8-13	maa 16-9-13	[Green bar]																																																																												
41	Waternet drinkwater, leggen leiding	10 dagen	maa 26-8-13	maa 9-9-13	[Blue bar]																																																																												
42	Waternet, drinkwater keuring en HA	10 dagen	maa 9-9-13	maa 23-9-13	[Blue bar]																																																																												
43	Liander gasnet, leggen leiding	15 dagen	maa 16-9-13	maa 7-10-13	[Green bar]																																																																												
44	Waternet, afvalwater, leggen leiding	15 dagen	maa 16-9-13	maa 7-10-13	[Red bar]																																																																												
45	divers klein	2 dagen	maa 7-10-13	woe 9-10-13	[Yellow bar]																																																																												
46	stadsdeel, aanbrengen verharding	25 dagen	maa 30-9-13	maa 4-11-13	[Grey bar]																																																																												